PREETHI CAD CONSULTING ENGINEERS PVT. LTD.
PROJECT CONSULTANT

To,

Date: 28-04-2023

ASSISTANT EXECUTIVE ENGINEER
PROJECT SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Preethi CAD Consulting Engineers PVT.LTD Services for the work of **"IMPROVEMENTS, RESTORATION TO ROADS AND DRAINS AT DASARAHALLI, SARAIPALYA AND RACHENAHALLI SURROUNDING AREAS IN WARD NO.06".**

Ref: 1. Work Order No: EE (Project)/Ynk Zone/WO/143/2020-21

2. Job code: 006-20-000179

We are herewith forwarding to Sri. Puttaswamy Gowda, #36/K, 1st Cross, 3rd Main, VHBCS, Nagarbhavi, 9th Block, Bangalore-72. Fifth and Final bill duly verified and certified that the Work is satisfactory and for a Gross Value of Rs.1,66,82,182.00/- (Rs. One Crore Sixty Six Lakhs Eighty Two Thousand One Hundred Eighty Two Only).

Thanking you,

Yours faithfully,

Attachments PMC Compliance report

PREETHI CAD CONSULTING ENGINEERS PVT. LTD. BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

48/43, 6th Main Road, JnanajyothiNagara, JnanaBharathi, Bangalore - 560 056. Tel: 080-23240109.
Fax : 080 - 23340685, Cell : 98442 66050. E-mail: preethicad99@gmail.com

Scanned by TapScanner

PREETHI CAD CONSULTING ENGINEERS PVT. LTD.

PROJECT CONSULTANT

NAME OF WORK:-Improvements, Restoration to roads and drains at Dasarahalli, Saraipalya and Rachenahalli surrounding areas in ward no.06

EXECUTIVE ENGINEER, PROJECT DIVISION, BBMP, BANGALORE

Name of Client :

Contractor/ Agency: Sri. Puttaswamy Gowda, #36/K, 1st Cross, 3rd Main, VHBCS, nagarbhavi, 9th Block, Bangalore-72

Total Cost : Rs.1,66,82,182.0/-

Date Of Inspection : 28-04-23

Status Of Bill : Fifth & Final Bill

In the Presence of : a) Assistant Engineer Project division, BBMP, Bangalore

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
12	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications(P.No-155,I No-20.18)	Work done upto the Billed Quantity and the Quality is satisfactory
13	KSRRB M500-6. Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications Clause 502 of MORTH V revision(P.No-158,I No-21.6), issue rate dated 03-01-2020	Work done upto the Billed Quantity and the Quality is satisfactory
15	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications (P.No-161,I No-21.7) issue rate dated 03-01-2020	Work done upto the Billed Quantity and the Quality is satisfactory

PREETHI CAD CONSULTING ENGINEERS PVT. LTD. BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

48/43, 6th Main Road, JnanajyothiNagara, JnanaBharathi, Bangalore - 560 056. Tel: 080-23240109.
Fax : 080 - 23340685, Cell : 98442 66050. E-mail: preethicad99@gmail.com

Scanned by TapScanner

16	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications Clause 505 of MORTH V revisionusing 40/60 TPH capacity H.M.P. with Mechanical paver Gr-II (50 mm to 75 mm) with 4.5 % VG-30 Bitumen (P.No-160,I No-21.17.6), issue rate dated 03-01-2020.	Work done upto the Billed Quantity and the Quality is satisfactory
17	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. Clause 507 of MORTH V revision as per IRC SP-53-2015. using 40-60 TPH capacity HMP with mechanical paver grading II (30-45mm) with 5.4 % of modified bituminus binder consisting of 4.97% of VG-30 bitumen (60/70 grade) and 0.43% of plastomeric thermoplastics (waste plastic)(P.No-171,I No-21.78.12), issue rate dated 03-01-2020	Work done upto the Billed Quantity and the Quality is satisfactory
18	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803(P.No-182,I No-24.15)	Work done upto the Billed Quantity and the Quality is satisfactory

PREETHI CAD CONSULTING ENGINEERS PVT. LTD. ★ BANGALORE

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Scanned by TapScanner